EXTENSION OF TIME PROPOSAL

	Name of work	Improvements to roads and drains in extension area in ward no. 08
2	Amount of Work Portion	1979506.70
3	Estimated Cost	20.00
4	Name of contractor	Murali Mohan Y.V
5	Agreement No.	22/15-16
6	No. and date under which work order issued	22/15-16 Dt: 20.04.2015
7	Time limit originally fixed for completion	20.06.2015
8	Date of application by the contractor for granting extension of time	18.06.2015
9	Date of receipt of application in the sub division office	18.06.2015
10	Extension granted if any	
	i)	Nil
	ii)	Nil
11	Work carried out by the contractor during the original period stipulated in the contract.	20.06.2015
12	Work carried out during 1st extension	20.08.2016 (1 year 1 month)
13	Work carried out during 2nd extension	Nil
14	Time now applied for	
15	Date of recommending time limit applied for	18.06.2015
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	As UGD work by BWSSB is underway, extension of time is appd.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92